EXTENSION OF TIME PROPOSAL

1	Name of Work	Supply and Erection of Sign boards in Ward No. 09 (Amuthahalli).
2	Amount of Work Portion	7,46,680.00
3	Estimated Cost	10.00 Lakhs
4	Name of Contractor	M/s Sunshine Infrastructures Prop. Harshith Raj L R
5	Agreement No	122 | 17.2.23
6	No and date under which work order issued	BBMP/EE/BTP/WO/122/2022-23 Date: 17.02.2023
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	11|5|23.
9	Date of receipt of application in the sub division office	11|5|23
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	-Nil-
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	136 Days
15	Date of recommending time limit applied for	17.5.23 to 30.9.23
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	100%
18	Probable time required for completion of remaining work	30|9|23
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delay due to Commence Election Code of Conduct, Hence EOT Approved for With out Penalty As per AEE recommendation, due to Election-23 code of Conduct & winning Candidate name pending Work due. Hence EOT may be Approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ